Ryan Corner Wind

Farm

GPG Naturgy Group

Weekly Construction Report October 10, 2022

Site Compound:

Roofing for the site compound is close to completion. We will be locating the office on site next week

Batch Plant:

Earthworks continue for the on-site batch plant. Excavation for the Turkeys nest (Dam) are moving along and the stone is being stockpiled for crushing. The setup is due for mid-October and production for November





Spine Road:

More plant has arrived on site during the week and work continues from both the east and west sides of the site. The mobile crusher is working alongside the excavations.

Hardstand and Foundations:

Excavations have commenced on hardstands for two turbine locations and the foundations commenced for one of these.

