

Ryan Corner Wind Farm

Weekly Construction Report November 07, 2022

General:

A lot of rain during the week affecting the amount of progress able to be made. Fortunately, the weekend was fine and some much needed maintenance could be done on the site access roads. B33 foundation is nearing completion.

Batch Plant:

The batch plant is about 90% complete. We should see some small pours before the end of the week.



Spine Road:

Plant continues to arrive on site as work progresses from both the east and west sides of the site. It is at a trafficable standard for approximately 3250m from the eastern entrance and 1250m from the western entrance..



Wash bays:

Wash bays have been installed at crossovers between neighbouring properties. It is a requirement that vehicles and plant are cleaned between properties and other locations as requested by landowners.

Components:

Anchor cage assembling has started. These assemblies form the centre pedestal for the construction of the turbines.