

Ryan Corner Wind Farm

Weekly Construction Report

November 14, 2022

General:

A mainly warm and sunny week saw a lot of progress on site. The batch plant operating, over a kilometre of spine road, 3 more turbine sites commenced and three close to ready, anchor cages being built and an assortment of other components delivered.

Batch Plant:

The batch plant is ready for pouring, the test pours have been completed.



Spine Road:

Plant continues to arrive on site as work progresses from both the east and west sides of the site. It is at a trafficable standard for approximately 3950m from the eastern entrance and 1600m from the western entrance.



Firefighting water tanks:

The firefighting water tanks have been installed and filled ready for the fire season.

Foundations:

Excavation for 3 foundations along with their hardstands and crane pads are nearing completion. Excavations for 3 more foundations have commenced

