

Ryan Corner Wind Farm

Weekly Construction Report November 21, 2022

General:

Another good week on site with the weather being kind to us. Progress has been steady along the spine road and access tracks as well as more turbine locations being started.

Batch Plant:

The batch plant is ready for pouring, the test pours have been completed. Excavations for the Turkey's Nest has started and will be ready for the liner during the coming week. This water will also be available for fire fighting if needed



Spine Road:

The spine road is at a trafficable standard for approximately 4700 from the eastern entrance and 1600m from the western entrance. A focus in the last week has been to build the access track towards the on-site substation.

The on-site quarry together with the mobile crusher units are substantially reducing the number of heavy vehicles using the local roads. All the material for the construction of the internal access tracks and roads is being quarried and crushed on site.



Foundations:

Work is progressing at 8 turbine locations: B70, B31, B32, B33, B72, B28, B30 and B29. They are at varying stages of excavation and readiness for the first foundation pour.