

Ryan Corner Wind Farm

Weekly Construction Report December 19, 2022

General:

The second foundation was poured last Wednesday.

More equipment and components arrive on site daily.

Turkeys nest is being filled and the pump is ready for use.



Transmission line:

Work continues on the transmission line that will connect the collector sub station to the Tarrone terminal station.

Fencing and gates are being installed and the initial earthworks for the access tracks are progressing.



Foundation:

The second foundation was poured and completed on Wednesday. Approximately 700m³ of concrete was used for the foundation. Work is underway on 12 turbine locations.

Water and fences:

Fencing is continuing with permanent and temporary fences and installing cattle grids. Wash down bays are installed between landowners. The plumber is working hard at moving pipes and installing troughs.

