## Ryan Corner Wind

### **Farm**

# GPG Naturgy Group

### Weekly Construction Report January 9, 2023

#### **General:**

Welcome back! I hope everyone has had a Merry Christmas and you are all preparing for to a great 2023.

A lot has happened on the site since the last update. The good weather over the summer months will increase the activity as foundations are poured, access tracks are finished, cabling is laid, and final preparations are completed for the delivery of the first turbine components.



#### Foundation:

The <u>third</u> foundation has been poured. Approximately 700m<sup>3</sup> of concrete was used for the foundation. Work is underway on 14 turbine locations.

#### Water and fences:

Fencing is continuing with permanent and temporary fences and installing cattle grids. Wash down bays are installed between landowners. The plumber is working hard at moving pipes and installing troughs. The turkey's nest is filled and the pump is operational.



#### **Connections:**

Trenching has commenced for the internal cabling; no cables have been laid. The trenches run adjacent to the access tracks. Work is continuing on the preparations for the on-site collector substation.

Access tracks are being built along the transmission line easement between Ryan Corner wind farm and the Tarrone North Terminal station.

