Ryan Corner Wind

Farm

Weekly Construction Report February 20, 2023

General:

The good weather has continued and progress is being made across the site. A plan showing the progress so far is included and shows the tracks that have been completed or excavated as well as the turbine locations that are being worked on.





Foundations:

Work has commenced on 31 foundations and 9 of these have had the final concrete pour. They are currently being tested, backfilled and made ready for handover to commence the construction of the turbines. It is scheduled that 3 foundation pours will take place each week. This is dependent on the weather.

Connections:

Trenching between turbines and the collector sub station are progressing, bedding sand is being placed in the trenches before the cabling and backfill.

The access tracks between the wind farm and the Tarrone terminal station are nearing completion and poles will start to be delivered to the pole locations.





