

# Ryan Corner Wind Farm

## Weekly Construction Report March 6, 2023

### General:

A very busy week on site. Youls Road has been re sheeted to the north of Fingerboard Road. Preparations have started for the delivery of the site office for Vestas.



### Foundations:

Work has commenced on 31 foundations and 15 of these have had the final concrete pour. The steel fixers are busy at multiple foundations fitting the anchor cages and reo prior to the final concrete pours. Blinding pours have been done at numerous locations in preparation for the final foundation pour.

### Connections:

Trenching between turbines and the collector sub station is progressing as they move through some very rocky areas.

The access tracks for the transmission line between the wind farm and the Tarrone terminal station are nearing close to being completed.

The terminal station is preparing for the deliver of the new transformer.

