

Ryan Corner Wind Farm

Weekly Construction Report March 13, 2023

General:

A very busy week on site. Youls Road has been re sheeted to the north of Fingerboard Road. The area for the Vestas site offices has been prepared and the offices delivered ready to have the services connected. .



Foundations:

Work has commenced on 31 foundations and 15 of these have had the final concrete pour. Blinding pours, reo installation and backfilling is continuing around the site.

Connections:

Trenching between turbines and the collector sub station is progressing as they move through some very rocky areas.

The access tracks for the transmission line between the wind farm and the Tarrone terminal station are completed.

Poles are being delivered to some sites along the transmission line.

The terminal station is preparing for the deliver of the new transformer.

