

Ryan Corner Wind Farm

Weekly Construction Report March 27, 2023

General:

The weather has been clear again this week and progress continues across the site.

A full staff toolbox meeting was held on Wednesday, 150 staff attended. The site manager spoke about the progress and changes that would come in as Vestas moved to site and preparations are made for the first of the turbines to be delivered and erected.



Foundations:

21 foundations have been poured, two remain to be poured in batch 1 (the western side of Riverside Road). This will be the first section to be handed to Vestas for turbine erection.

2 pours have been scheduled for the coming week.

Connections:

The structures within the on site sub station has started to be erected.

RJE are continuing with the internal cable trenching, they have reached Riverside Road and are preparing for the directional boring under the road.

