Ryan Corner Wind Farm

Weekly Construction Report April 04, 2023

General:

Rain stalled works a little this last week but good progress was still made.

Vestas offices have been constructed at the site compound and all the connections and amenities have been installed and will be operational for the staff during the coming week..

The final sheeting of Youls Road has been completed.



Connections:

Construction of the collector sub station is progressing well and the internal trenching is making its way along side the access tracks to link the turbine groups to the sub station.

11 poles have been erected along the transmission line to connect to Tarrone terminal station.

The under road directional drilling has been completed for the southern Riverside Road cable crossing





Foundations:

22 foundations have been poured; one remains to be poured in batch 1 (the western side of Riverside Road). The final foundation in batch 1 will be poured during the next week.

