

Ryan Corner Wind

Farm

Weekly Construction Report

April 11, 2023

General:

A short week as everyone took advantage of some much deserved time off. The crews work long hours to make the most of daylight and good weather where they can.

Weed spraying on the disturbed land is conducted regularly to ensure that the weed growth is minimised when the pasture is resown. Weed control is continued for 2 years post construction.



Foundations:

24 foundations have been poured; this completes the foundations for batch 1 (the western side of Riverside Road). 15 foundations have been backfilled, 9 of these in batch 1.

Connections:

The trenching on site for the underground connections is progressing well.

The sub station foundations are well underway and the poles for the transmission line to Tarrone are being installed.

The large transformer for the Tarrone North terminal station is ready for delivery, the date for delivery is to be confirmed with Dept of Transport. The load is being moved from the docks at Geelong and will travel at 60kph through to the terminal station. The trucks will travel between 11pm and approximately 4am.

