

# Ryan Corner Wind

## Farm

### Weekly Construction Report

April 17, 2023

#### General:

Another short week with most crews back in action by Wednesday.

Youls Road and Princes Highway intersection widening has been completed and is now ready for the delivery of the turbine components.



#### Foundations:

The short week accompanied by some wet weather meant that there were not any major advancements with the foundations. Excavations continued at foundation sites, no concrete pours and some backfilling.

#### Connections:

The trenching on site for the underground connections continues and progress was made when the other construction crews were on extended Easter leave. This gave the trenchers the opportunity to do access track crossings without too much disturbance.

Activity at the collector sub station is moving along and taking shape.

The delivery of the transformer for Tarrone North terminal station has been delayed due to some road condition issues.

