

Ryan Corner Wind Farm

Weekly Construction Report April 24, 2023

General:

Work has progressed well with very few delays due to the weather. Vestas are increasing their staff numbers on site and their extension to the site compound is being utilised. Approximately 170 people are on site daily. This number changes dependant on the activity taking place.



Foundations:

The 27th turbine foundation was poured. This takes us past the halfway mark. Batch 2 (south east area of wind farm) is 90% stripped in preparation for the excavations. Batch 1 is close to ready for handover to begin the erection of the turbines. Access tracks will have finishing touches completed to the surfaces and then tested to ensure they meet the requirements for the heavy loads they will carry.

Connections:

The collector sub station is taking shape, foundations are being poured in readiness for the delivery of the transformer. The foundation for the control room is being installed. The hard stand for the first transmission pole to send the power to the Tarrone terminal station is completed. The on-site sub station transforms the power generated by the wind turbines to 132kV to then be transported to the terminal station and connected to the electricity network.

