

Ryan Corner Wind Farm

Weekly Construction Report June 05, 2023

General:

Mixed weather conditions have hampered progress, but activity has continued with more foundation and blinding pours.

As the construction moves through the site fencing to protect areas of native vegetation is erected and monitored to ensure all of the areas are not damaged in any way.



Foundations:

37 foundations have been poured and 25 have been backfilled. Backfilling does not commence until the foundations have cured and have been tested.

Blinding pours are continuing and staying ahead of the installation of the steel reinforcement.

Connections:

The cabling on site to connect the turbines to the sub station is moving along with more than 30% completed.

The on site collector sub station has progressed and the foundations for the operations buildings has been completed.

Work along the transmission line continues with 37 transmission poles in pace.

