

Ryan Corner Wind Farm

Weekly Construction Report May 29, 2023

General:

The site continues to be busy, the access tracks and hardstands in batch 1 are being finished ready for the cranes and the delivery of the components. Vestas has begun moving equipment to the hardstands in batch 1.



Foundations:

35 foundations poured and 25 have been back filled.

The steel fixers are staying ahead of the foundation pours.

Connections:

The internal cabling is making good progress. The collector sub station is taking shape with the deliveries completed of the transformers and control buildings and offices. The transmission poles to link the wind farm to Tarrone terminal station are being installed and some stringing of the lines has been completed on the northern end.

