

# Ryan Corner Wind Farm

## Weekly Construction Report June 19, 2023

### General:

Winter is certainly here slowing progress. Internal cabling and work on foundations continues. The site compound has increased in size with the lay down areas now in place and filling up with the minor components for the turbines.



### Foundations:

40 foundations have been poured and 25 have been backfilled. Rain has slowed progress a little but there are now only 12 more foundations to be poured.

### Connections:

Works continue on the onsite sub station as the foundations are made ready for the delivery of the operations buildings.

46 poles have been erected along the transmission line between Ryan Corner wind farm and the Tarrone terminal station. Stringing by drone has commenced along the line.

