

Ryan Corner Wind Farm

Weekly Construction Report June 26, 2023

General:

35ml of rain recorded on site slowed the civil works at the wind farm and along the transmission line. The operations building has been delivered to site in two sections and the construction is being completed.



Foundations:

Rain affected the progress, some backfilling taking place and finishing of crane hard stands and tracks in preparation for the handover to Vestas to commence the erection of turbines. The foundations are inspected by GPG, Vestas and the relevant contractors prior to handover.

Connections:

The rain has affected the progress with the connection assets. Laying of the internal cabling has been difficult in the wet and work has slowed along the transmission line. Installation of communication and monitoring equipment is taking place in the operations building.

