

Ryan Corner Wind Farm

Weekly Construction Report July 03, 2023

General:

Civil works continue to push ahead and the finishing of access tracks and hardstands through batch 1 are nearing the stage to hand over to Vestas for the delivery of components.



Foundations:

41 foundations have been poured and 29 backfilled. There is one remaining foundation to be poured in batch 2 and the final 10 will see the completion of batch 3 and the foundation pours.

Connections:

The operations building situated at the internal sub-station is being fitted out and made ready for the operational staff. Laying of the internal cable network has been slow due to the wet weather but the poles along the transmission line continue to be erected.

