

Ryan Corner Wind Farm

Weekly Construction Report July 17, 2023

General:

The civil works and foundations are nearly completed, and the test run for blade delivery is scheduled for this week. This will mean the first of the component deliveries can commence in readiness for the turbine erection.



Foundations:

The foundations are continuing to be completed and now 45 foundations have been poured and 30 backfilled. The access tracks are being finished and checked and tested in readiness for the components to be delivered. The basecourse has required lime and cement stabilization in Batch 1 to meet the required standard for the component delivery vehicles.



Connections:

Stringing has commenced between the poles on the wind farm site and continues further north on the transmission line. Installation works and commissioning is being undertaken at the terminal station and at the on site substation.