

Ryan Corner Wind Farm

Weekly Construction Report July 31, 2023

General:

Turbine components continue to arrive daily, some blades, tower sections and hubs have been delivered. Each wind turbine generator has 9 main components: 3 blades, 1 hub, 1 nacelle and 4 tower sections. Cleaning and checking of each of the components takes place as they arrive.



Foundations and Access Tracks:

47 out of 52 foundations have been poured and 30 backfilled. Backfilling will continue and work on the final foundations in batch 3, the north east section, will continue. All access tracks are checked and maintained ensuring they are kept to the standard needed for the heavy vehicles and cranes.

Connections:

68 of the 76 poles are erected, only one foundation is left to pour.

43% of the stringing along the transmission line is completed and sections of the lines are undergoing tensioning.

Commissioning works and testing is taking place at Tarrone Terminal Station and the onsite substation. The operations and storage buildings are underway.

