# Ryan Corner Wind

# **Farm**

## Weekly Construction Report August 14, 2023



A lot of activity on site the past 2 weeks. Erection of 4 turbines has commenced and components are arriving daily to site. Vestas has approximately 35 personnel involved in the erection of the turbines and another 60 are on site completing works for Decmil





### **Foundations and Access Tracks:**

Final inspections of hardstands and access tracks is taking place to ensure that they meet the required standards for the over dimensional vehicle and cranes. Stabilisation of access tracks and hardstands is continuing where necessary.

### **Connections:**

Construction works for the transmission line are progressing with only one pole foundation to be constructed and 92% of poles installed and conductor stringing completed on 53% of the transmission line. Construction works at the 132kV yard of the new Collector Sub Station at the Ryan Corner Wind Farm site are nearing 100% completion. Primary plant installation has been completed and final secondary testing is in progress.

