

Ryan Corner Wind Farm

Weekly Construction Report September 04, 2023

General:

There have been a few days when the weather has been suitable to move things along. Minimal rain and little to no wind has meant that the civil works can advance and the turbines can be erected.



Foundations and Access Tracks:

Work on the final 5 foundations has commenced and blinding pours are being scheduled for the turbines in the northeastern section. The turbine locations in batch 2a (south eastern section) have been handed over to Vestas to commence the positioning of components and the erection of the turbines.

Turbine Erection and Connection:

Two turbines have been fully erected, one is waiting for the hub and blades and 8 have the first two tower sections in place.

The internal underground cabling is continuing to progress around the site creating a network to link the turbines to the substation.

