Ryan Corner Wind

Farm

GPG Naturgy Group

Weekly Construction Report September 11, 2023

General:

Wind and bad weather slowed down the erection of the turbines. 2 complete turbines have been erected and work has commenced on 11 others. Civil works have continued on the access tracks and foundations ensuring the condition is preserved.



Foundations and Access Tracks:

3 of the final 5 foundations are close to ready for blinding, one is ready for the flowable fill and the final foundation site is undergoing final geo inspections.

Turbine Erection and Connection:

Two turbines have been fully erected, one is waiting for the hub and blades and 10 have the first two tower sections in place.

The internal underground cabling is continuing to progress around the site creating a network to link the turbines to the substation.

