

Ryan Corner Wind Farm

Weekly Construction Report October 09 2023

General:

A major milestone, the final concrete pour has been completed which means the batch plant can be dismantled and moved off site. Some windy weather this week making it slow to move to far ahead with turbine installation.



Foundations and Access Tracks:

The final foundation, number 52, was poured on Friday. The final foundations can now be left to cure, be tested and checked and then backfilled.

The maintenance and final testing of the access tracks will continue until the final turbine is completed and the wind farm is under operation.

Turbine Erection and Connection:

Nine turbines have been fully erected and 10 have the first two tower sections in place. The internal cabling to network the turbines to the substation is making better progress now that the drier weather is here.

