

Ryan Corner Wind Farm

Weekly Construction Report November 27 2023

General:

The civil contractors are starting to demobilise from site as the civil works come to an end. The remaining personnel will be maintaining the tracks and hardstands, commencing rehabilitation works where possible and overseeing the installation of permanent fencing and gates. The CFA conducted a presentation at the pre start meeting to remind all on site of the coming fire season.



Turbine erection:

20 towers are now fully erected. 2 towers are at a pre install stage of 2 sections and 3 are have one section installed.

Connections:

Work is continuing across all areas of the sub station. The switch room is being set up and the operations building is being completed. There are 8 collector groups across the wind farm that feed into the switch room.

