Ryan Corner Wind

Farm

GPG Naturgy Group

Weekly Construction Report December 04 2023

General:

The site is starting to be demobilised, the batch plant area is being rehabilitated and very soon the site buildings will start to be removed. Permanent gates and fencing are also beginning to be installed.



Turbine erection:

20 Towers fully erected, 2 at Pre-Install stage with 2 tower sections installed. 6 at Pre-Install stage with 1 tower section installed.

A new crane has been delivered to site so the erection of the turbines will move along quickly. The map on the next page shows the progress so far.

Connections:

The substation is really taking shape, the buildings are being fitted out and the cabling to the switch room is moving along. The cabling to connect the wind turbines to the sub station is 50% completed.





