

Ryan Corner Wind Farm

Weekly Construction Report December 11 2023

General:

The weather has been great the last week and construction has been moving along. The workers on site are being especially vigilant as snakes are beginning to move about. There have been a number of sightings of the inquisitive reptiles. Site buildings will start to be removed next week as the civil personnel leave the site. A small team will remain to maintain the access tracks and hardstands.



Turbine erection:

22 towers are now fully erected, 1 is at pre-Install stage with 2 tower sections installed and 8 are at pre-Install stage with 1 tower sections installed. The permanent met masts have been delivered and will be next year. Rehabilitation work is being undertaken at locations where possible.

Connections:

Work at the sub station continues, components for the stat com are scheduled for delivery next week. Energisation of the transmission line is expected to occur next week as well. The good weather has ensured that the internal underground cabling can advance.



