

# Ryan Corner Wind Farm

## Weekly Construction Report December 18 2023

### General:

Work is beginning to slow as people start to move off site for the Christmas holiday break. The turbines continue to go up and 78% of the components have been delivered. The final deliveries will be in 2024

A fundraiser was held on site by Vestas for the Mosswood Wildlife centre. Mosswood is a voluntary organisation that cares for injured wildlife. Approximately \$1400 was raised.



### Turbine erection:

24 towers are now fully erected, 11 are at pre-Install stage with 2 tower sections installed. The permanent met masts have been delivered and will be installed next year.

### Connections:

Work at the sub station continues, components for the stat com have been delivered. Energisation of the transmission line is completed.

Underground cabling continues.

