

Ryan Corner Wind Farm

Weekly Construction Report January 29 2024

General:

Deliveries of components is in full swing again. The half way mark of 26 turbines fully erected should be reached next week.



Turbine erection:

25 towers are now fully erected, 11 are at pre-install stage. The large cranes can take up to 3 days to move to each new location, they are dismantled, transported and rebuilt.

Connections:

Works on the 132kV side of the sub station is completed and the installation of the stat com is progressing.

The construction of the sub station is a complex program. The operations and maintenance buildings

