

Ryan Corner Wind Farm

Weekly Construction Report February 26 2024



General:

All components have been delivered to site and placed at the turbine locations. Rehabilitation works are continuing across the wind farm and agreed fencing with the landowners is being completed.



Turbine erection:

29 towers are now fully erected, 17 are at pre-install stage. The first of the turbines are starting the early testing and commissioning process. Pre start meetings are held every day to ensure everyone is aware of the activities for the day and reinforcing the safety requirements whilst working on site.

Connections:

The on-site collector sub station is nearing completion at about 85% complete. The final stages will include asphaltting the traffic areas, finishing the cabling and wiring and completing the fit out of the operations and maintenance buildings.

