

# Ryan Corner Wind Farm

## Weekly Construction Report March 25 2024

### General:

A lot of action on the wind farm currently. Works are taking place across the wind farm and at the onsite collector substation. Repair works are taking place at the Youls Road/Princes Highway intersection.



### Turbine erection:

35 towers are now fully erected, 16 are at pre-install stage. Two cranes are making steady progress and each erecting one turbine a week. 24 turbines are at the stage of pre commissioning.

### Connections:

The substation is getting closer to full completion, communication links have been established and final works on the buildings and connections are continuing.

SCADA testing is taking place. What does SCADA stand for? Supervisory Control and Data Acquisition (SCADA) systems are used for controlling, monitoring, and analysing industrial devices and processes. The system consists of both software and hardware components and enables remote and on-site gathering of data from the industrial equipment.

