

# Ryan Corner Wind Farm

## Weekly Construction Report April 01 2024

### General:

The 2 cranes are making steady progress erecting 1 turbine each week. Remediation works are continuing across the site and the permanent fencing and gates are being completed.



### Turbine erection:

37 towers are now fully erected, 12 are at pre-install stage and 2 are ready to be erected.

### Connections:

Final works are continuing at the sub station. Asphaltting and landscaping around the area is getting close to finished and the operations buildings are also nearly ready for planning sign off.

