Ryan Corner Wind

Farm

Weekly Construction Report April 15 2024

GPG Naturgy Group

General:

A dry autumn in south west Victoria is perfect for final construction stages at the wind farm. The rehabilitation of areas where works are completed are being finalised. The bases of the turbines are being finished off and the landings for the steps are being installed. Victoria Police attended the Ryan Corner site to give a talk on road safety, part of a program addressing large construction sites across the state.



Turbine erection:

41 towers are now fully erected, 8 are at preinstall stage and 2 are ready to be erected. The cranes are averaging 2 a week, along with approximately 3 days to relocate the cranes. the final components for the last turbine will be delivered this week.

Connections:

Crews are starting to demobilise from the sub station. The area is looking very neat and clean. Offices and the storage shed are close to ready for the operations team to start moving in.

