Ryan Corner Wind

Farm

GPG Naturgy Group

Weekly Construction Report August 1, 2022

External Road Upgrades:

Youls Road and the Princes Highway external roadworks continue. Weather pending, the works on Princes Highway will be completed in the coming weeks. The upgrades have included the rebuilding of the Princes Highway intersection to enable the delivery of the turbine components, the construction of the eastern entrance to the wind farm site and the widening and resealing of Youls Road north from the Princes Highway to the western entrance to the wind farm.



Fences and water:

Work continues to move or build temporary or permanent fences and gateways, and relocate any stock water where necessary on properties hosting turbines. GPGA and contractors consult extensively with host landowners to ensure these changes provide the least disruption possible to farming activities during construction and in the future during operation.



Weed control:

The eradication of weeds has continued during the week. This will be completed prior to the construction of access tracks across the site. This is a requirement under the Environmental Management Plan (EMP) and is one of the control measures to prevent the spread of weeds and pathogens between properties.

