

Ryan Corner Wind Farm

Weekly Construction Report August 8, 2022

External Road Upgrades:

Youls Road and the Princes Highway external roadworks continued. South side of Princes Highway upgrade sealed and road signs installed.

Western entrance to the wind farm is sealed, asphaltting is continuing along Youls Road and all works to be completed in the next week.



Weed control:

The eradication of weeds has continued during the week. This will be completed prior to the construction of access tracks across the site. This is a requirement under the Environmental Management Plan (EMP) and is one of the control measures to prevent the spread of weeds and pathogens between properties.

Fences and water:

Work continues to move or build temporary or permanent fences and gateways, and relocate any stock water where necessary on properties hosting turbines. GPGA and contractors consult extensively with host landowners to ensure these changes provide the least disruption possible to farming activities during construction and in the future during operation.

