

Ryan Corner Wind Farm

Weekly Construction Report August 29, 2022

Site Compound:

Earthworks are continuing for the site compound and is expected that the offices, amenities and vehicle parking will be operational by mid-October. The silt fence was completed in the carpark.

Access Tracks:

Work has commenced on the main access track from the eastern entrance. The weather has caused some delays to works.



Weed Control:

Initial spraying for the eradication of weeds within the construction areas is completed. This is a requirement under the Environmental Management Plan (EMP) and is one of the control measures to prevent the spread of weeds and pathogens between properties.

Fences and Water:

Work continues to move or build temporary or permanent fences and gateways, and relocate any stock water where necessary on properties hosting turbines. GPGA and contractors consult extensively with host landowners to ensure these changes provide the least disruption possible to farming activities during construction and in the future during operation. The weather has caused some delays to works.

