

Ryan Corner Wind Farm

Weekly Construction Report September 19, 2022

Site Compound:

The offices and buildings have started to arrive, interior works and setting up has commenced. They are on target to be finished and being operational by mid October.

Batch Plant:

Earthworks are underway for the on site batch plant. The set up is due for early October and production for November.



Spine Road:

Excavators are moving from both the east and west entrances on the construction of the spine road. Mobile crusher plants are arriving and will work alongside to crush the rock for use on the road.

