

Ryan Corner Wind Farm

Weekly Construction Report September 26, 2022

Site Compound:

Work is continuing on the site offices and amenities, finishing activities such as anchoring and internal fit out is moving along. They are on target to be finished and operational by mid October.

Batch Plant:

Earthworks are underway for the on site batch plant. The set up is due for mid October and production for November.



Spine Road:

Excavators are moving from both the east and west entrances on the construction of the spine road. Mobile crusher plants have arrived and are working alongside to crush the rock for use on the road.

How many on site?

A total of 62 people have been fully inducted to work on the Ryan Corner wind farm site. The number is increasing weekly as more contractors are engaged for each section. The contractors complete and online program, attend a general induction session face to face and then to complete, if they are engaged in particular works, an onsite cultural heritage induction. The cultural heritage induction is presented by a representative of Eastern Maar Aboriginal Corporation in conjunction with a member from Decmil or GPG.

