

Ryan Corner Wind Farm

Weekly Construction Report October 03, 2022

Site Compound:

Work is continuing on the site offices and amenities, concreting has been completed along walkways and work has begun on covers and shading for outdoor areas. They are on target to be finished and operational by mid October.

Batch Plant:

Earthworks are underway for the on-site batch plant. Excavation for the Turkeys nest (Dam) are moving along and the stone is being stockpiled for crushing. The setup is due for mid-October and production for November.



Spine Road:

Excavators are moving from both the east and west entrances on the construction of the spine road. Mobile crusher plants have arrived and are working alongside to crush the rock for use on the road.

Eastern entrance:

The diagram shows the progression from the eastern entrance, Hamilton Port Fairy Road. Yellow areas – under construction and the redline – accessible by light vehicles.

