# **Ryan Corner Wind**

### **Farm**

# **Naturgy Group**

## **Weekly Construction Report** October 17, 2022

#### **Site Compound:**

We have moved into offices at the site compound. Decmil/RJE and other contractors are on site. There are individual office areas for each of the companies, shared lunch rooms and amenities as well as dedicated meeting rooms.

#### **Batch Plant:**


Earthworks continue for the on-site batch plant. Handover to the BOP contractor should occur by the end of this week and the batch plant setup can begin



#### **Spine Road:**

**GPG** 

Plant continues to arrive on site as work



#### **Hardstand and Foundations:**

Excavations have commenced for three turbine locations

