## **Ryan Corner Wind**

#### **Farm**

# GPG Naturgy Group

### Weekly Construction Report October 24, 2022

#### **General:**

A wonderful week of good weather and lots of progress across the site with the ground dryer. The coming week looks like a return to the wet.

#### **Batch Plant:**

Earthworks are completed for the hardstand of the on-site concrete batch plant. Handover to the concrete supply subcontractor has occurred and the batch plant setup will begin next week.



#### **Spine Road:**

Plant continues to arrive on site as work progresses from both the east and west sides of the site. There are currently 15 excavators on site and working each day. Two mobile crushers are working alongside the excavations processing site won rock. This is in addition to material supplied from the onsite quarry.



Excavations have commenced for four turbine locations to prepare the areas for the arrival of the sub-contractor that will complete the concrete foundations.

