

# Ryan Corner Wind Farm

## Weekly Construction Report October 31, 2022

### General:

Another week of reasonable weather. Progress is continuing across the site.

### Batch Plant:

Mobilisation and set up of the batch plant is moving along. Equipment is being set up and the first pour should be on schedule.



### Spine Road:

Plant continues to arrive on site as work progresses from both the east and west sides of the site. It is at a trafficable standard for approximately 3km from the eastern entrance and 1250m from the western entrance..

### Hardstand and Foundations:

Excavations have commenced for four turbine locations to prepare the areas for the arrival of the sub-contractor that will complete the concrete foundations.

### Components:

Containers have been delivered which hold the anchor cage assemblies. These assemblies form the centre pedestal for the construction of the turbines.

