

Ryan Corner Wind Farm

Weekly Construction Report November 28, 2022

General:

Further progress has been made along the spine road and access tracks as well as more turbine locations being started. Foundations are advancing, the turkey's nest is prepared for the liner installation, contractors have moved on to the substation site and more plant and equipment arrives to site daily. Secure gates and wash down areas are in place between landowners.



Spine Road and Access Tracks:

The spine road is at a trafficable standard for approximately 4700 from the eastern entrance and 2300m from the western entrance. Access to the collector substation has been achieved. There has also been about 2km of access tracks completed.

Fencing and Plumbing:

The fencer and plumbers are working steadily relocating troughs and water pipes, putting in new gates and temporary and permanent fences.



How many on site?

Total plant on site: 51 items

Total labour personnel on site: 73 people