

Ryan Corner Wind Farm

Weekly Construction Report December 12, 2022

General:

The first foundation was poured last Wednesday. Works commenced early in the morning and the pour was finished by 5:45. The liner was placed in the turkey's nest. More equipment and components arrive on site daily. Between 90 and 100 people are on site daily.



Foundation:

The first foundation was poured and completed on Wednesday. Approximately 700m³ of concrete was used for the foundation. The concrete was all batched on site keeping concrete trucks off the roads.

Substation:

The site compound is being established at the collector sub station. Temporary site buildings have been delivered and cables and other equipment are also arriving on site.

Transmission line:

Work has commenced on the transmission line that will connect the collector sub station to the Tarrone terminal station. Fencing and gates are being installed and the initial earthworks for the access tracks are progressing. There will be approximately 20 km of transmission line.

