Ryan Corner Wind

Farm

Weekly Construction Report February 06, 2023



A lot of rain during the week slowed down progress, though another foundation was poured on Monday. The pour went to schedule and finished on time.

The good weather forecast for this week will see construction activity increase.





The fencer continues to be one of the busiest workers on the site. Temporary fencing to protect native vegetation areas, temporary permanent stock fencing is crucial for the safety of land and stock.

Connections:

The collector sub station construction is moving along. The picture here shows the installation of the earth grid.



Fencing: