

Ryan Corner Wind Farm

Weekly Construction Report May 01, 2023

General:

Another short week that only slowed progress a little. All teams have been working and making the most of the mild weather.

Preparations are progressing well for the delivery of the first components.



Foundations:

29 turbine foundations poured. All 17 in batch 1 are poured and there is only 2 left to backfill. The access tracks through batch 1 are having the finishing layer applied to meet the standards for the delivery of the turbine components. 40 foundation sites have varying stages of construction, from early works to backfilled.

Connections:

The internal cabling is progressing around the site. A network of underground cabling links the turbines to the onsite substation.

The sub station is being prepared for the delivery of the transformer with foundations completed and the fire wall installed.

