

Ryan Corner Wind Farm

Weekly Construction Report May 08, 2023

General:

Even though we have had some challenging weather conditions, progress has continued across the site. One foundation was poured last week and other blinding concrete pours were possible. The anchor cages and steel reinforcement are also being installed.



Foundations:

30 turbine foundations have been poured to date. All 17 in batch 1 are poured, and there is only 1 left to backfill. Currently placing crushed rock basecourse material in batch 1 to complete the access tracks in preparation for handover to turbine supply and install contractor.

Connections:

The substation is prepared for the delivery of the transformers with foundations completed and the fire wall installed. The first transformer is scheduled to be delivered next Monday. The trenching and cabling in batch one is nearing completion and work has commenced in batch 2. Stringing by drone is commencing on the northern end of the transmission line.

