Ryan Corner Wind

Farm

Weekly Construction Report May 15, 2023



General:

Contractors we're able to take advantage of a good week of weather on-site.

The access tracks are having the finishing layer applied ready for the components.



Foundations:

32 foundations poured and 23 have been back filled. The steel fixers are working hard to keep in front of the scheduled concrete pours.

Connections:

The transformers manufactured at Wilsons in Melbourne are in place. The onsite collector substation is taking shape in preparation for the first wind turbine energy generation. The super load transformer for Tarrone substation will be delivered early morning May 16 and the installation of the transmission poles continues with some stringing of the cables already underway.

