

# Ryan Corner Wind Farm

## Weekly Construction Report May 22, 2023

### General:

A very busy week again as the contractors avoid the intermittent rain showers.

There continues to be more than 150 people on site each day and there is activity across nearly the whole site. Deliveries daily of the equipment and extras needed by Vestas to erect the turbines add to the busy site.



### Foundations:

33 foundations poured and 23 have been back filled. The steel fixers are working hard to keep in front of the scheduled concrete pours. Finishing of the access tracks and the crane hardstands is advancing across the site.

### Connections:

The large transformer has made its way from Geelong to Tarrone terminal station during the week. The installation is underway.

The control room was delivered to the sub station and the setting up is beginning. Internal trenching is making a lot of progress and the tower connections are being put in place.

